

CP 91-025

Item Overruns

Item/Type of Work	Additional Cost
Subcut & Select Granular Embankment	\$ 72,717.00
Aggregate Surfacing	\$ 17,026.00
Bituminous	\$ 82,016.00
Box Culverts	\$ 42,808.00
Drainage	\$ 41,865.00
Fence	\$ 20,000.00
Erosion Control/Permanent Vegetation	\$ 11,540.00
Pavement Joint Adhesive	\$ 50,777.00
Pavement Incentives	\$ 43,643.00
	\$ 382,392.00

Notes
The subgrade of the road was very poor in a few locations which required the extra excavation of 1' to get to suitable subgrade. The planned quantity only represented a 40' wide section of road and not the 42' section that is required to get a 40' top.
Quantity not included in plan for field entrances
Quantity not included in plan for driveways, road approaches
Connect cast in place wingwalls to precast sections; additional footings to prevent undermining of structure
The centerline culverts on the plan were designed too short to fit the cross section of the road.
Substitute vinyl coated fence for galvanized steel; pay for surplus material that cannot be returned
Compliance with NPDES permit
We tried a test product on this road down the centerline joint that is supposed to help with joint separation due to water infiltrating the joint.
density, smoothness, etc.