

## Summary of Executed Changes Orders for County Project P00127, Minnesota River Greenway, Fort Snelling Segment

Following execution of a contract with S.M. Hentges & Sons, Inc. on October 9, 2023, there have been a total of 11 executed change orders and 4 pending change orders to the contract totaling \$3,009,702.26. The table below provides details on each change order and the additional expenses towards the contract.

Change Order	Date	Amount	Expenses
1	11/20/2023	\$8,400.00	Tree clearing for adjacent bridge project area.
2	7/8/2024	\$306,453.07	Downtime charges for equipment that could not be removed from the project site due to deauthorization of the project and restriction from moving equipment across a cultural site that is over the sole access point for the project area.
3	8/8/2024	\$102,579.00	Additional equipment downtime charges.
4	8/20/2024	\$32,935.00	Storage charges for boardwalk components that could not be delivered to the project area while the project was deauthorized.
5	8/27/2024	\$537,395.43	Equipment removal, flooding restoration.
6	10/19/2024	\$139,908.42	Equipment removal, flooding restoration.
7	5/8/2025	\$218,205.76	Trail material changes required to allow for minimal ground disturbance over the cultural site within the project area.
8	6/2/2025	\$599,434.27	Delay-related costs, including additional office overhead, equipment remobilization, and material cost escalation.
9	6/2/2025	\$176,322.30	Protective matting over the cultural site to allow for movement of construction equipment and materials.
10	6/2/2025	\$45,230.65	Cost related to restricted work conditions imposed by an eagle nest disturbance permit required for a section of the project area.
11	6/2/2025	\$27,891.36	Import of additional clay to better prevent erosion near the boardwalk abutments.
12	Pending	\$586,847.00	Additional topsoil import required due to frozen ground conditions and material re-estimation following a resurvey of project area.
13	Pending	\$1,000.00	Additional seeding for stabilization during work suspension.
14	Pending	\$3,100.00	Removal of materials from project site (lift station, fence).
15	Pending	\$224,000.00	Labor cost escalation.