

Item/Type of Work	Additional Cost	Notes
Redesigned Wall	\$ 382,200.00	During construction of the wall poor soils were found require removal of the poor soils, additoin block were required for additioanal height, backfill costs increased and a large watermain required relocation.
Bituminous	\$ 70,000.00	Additional pavement was required above contract quantity
Signal work and traffic control	\$ 8,000.00	Vacuum truck was necessary for installation of signal bases in addtion more signage and traffic control was required.
Watermain and Sewer Work	\$ 74,200.00	Modification to the watermain required additional ductile iron fittings along with connecting watermain and sewer services
Equipment Usage	\$ (35,235.00)	Dozer, street sweeper and other equipment time was deleted from the project
Drain Tile	\$ (62,000.00)	Much of the draintile on the project was eliminated
Field Office	\$ 49,000.00	Job Trailer, power and rental
Relocate Mailboxes	\$ 12,000.00	Addional temporary relocation and permanent mailboxes
	\$ 498,165.00	